

現地機関別の2019年度工事費年間予定額及び進捗状況

※19年度当初予算分、6月末現在

現地機関名		予定額 (百万円)	契約額 (百万円)	進捗率	
				18年度	
佐久建	公共	4,123	1,485	36.0%	57.1%
	県単	425	223	52.4%	59.8%
上田建	公共	4,770	2,420	50.7%	56.3%
	県単	506	309	61.0%	60.4%
諏訪建	公共	5,529	1,962	35.5%	56.7%
	県単	416	277	66.6%	41.0%
伊那建	公共	6,916	3,213	46.5%	53.0%
	県単	354	206	58.2%	28.4%
飯田建	公共	10,900	4,705	43.2%	50.2%
	県単	756	540	71.4%	28.4%
木曽建	公共	5,274	2,460	46.6%	68.6%
	県単	271	153	56.4%	29.8%
松本建	公共	8,102	3,151	38.9%	63.6%
	県単	729	787	108.0%	48.6%
安曇野建	公共	1,486	465	31.3%	68.4%
	県単	237	165	69.7%	61.8%
大町建	公共	6,456	4,233	65.6%	69.7%
	県単	321	169	52.6%	65.9%
千曲建	公共	1,359	421	31.0%	50.7%
	県単	181	74	40.7%	48.8%
須坂建	公共	2,235	1,475	66.0%	58.1%
	県単	393	104	26.6%	26.2%
長野建	公共	9,151	3,786	41.4%	43.6%
	県単	890	419	47.1%	52.7%
北信建	公共	7,532	3,792	50.3%	53.9%
	県単	353	193	54.6%	11.6%
犀川砂防	公共	1,015	331	32.6%	46.0%
	県単	59	26	44.4%	74.3%
姫川砂防	公共	2,297	859	37.4%	46.7%
	県単	28	25	89.9%	58.6%
土尻川砂防	公共	1,685	743	44.1%	57.8%
	県単	112	98	87.6%	100.0%
合計	公共	78,830	35,501	45.0%	55.5%
	県単	6,031	3,768	62.5%	46.5%

前年同期	公共	49,296	27,366
	県単	5,261	2,448